

IPSWICH FOOTWAY WEED TREATMENT PROGRAMME 2026

Ipswich Ward	1st Weed Treatment Target Date Week Commencing	
RUSHMERE	30th March 2026	COMPLETED (W/C 6TH APRIL 2026)
ST MARGARETS	30th March 2026	COMPLETED (W/C 13TH APRIL 2026)
CASTLE HILL	13th April 2026	COMPLETED (W/C 20TH APRIL 2026)
WHITTON	13th April 2026	COMPLETED (W/C 27TH APRIL 2026)
WHITEHOUSE	27th April 2026	COMPLETED (W/C 4TH MAY 2026)
GIPPING	4th May 2026	COMPLETED (W/C 11TH MAY 2026)
SPRITES	11th May 2026	COMPLETED (W/C 18TH MAY 2026)
STOKE PARK	18th May 2026	COMPLETED (W/C 25TH MAY 2026)
BRIDGE	1st June 2026	COMPLETED (W/C 1ST JUNE 2026)
ALEXANDRA	8th June 2026	COMPLETED (W/C 15TH JUNE 2026)
WESTGATE	15th June 2026	COMPLETED (W/C 22ND JUNE 2026)
ST JOHNS	22nd June 2026	COMPLETED (W/C 22ND JUNE 2026)
BIXLEY	29th June 2026	COMPLETED (W/C 6TH JULY 2026)
HOLYWELLS	6th July 2026	COMPLETED (W/C 6TH JULY 2026)
GAINSBOROUGH	6th July 2026	COMPLETED (W/C 13TH JULY 2026)
PRIORY HEATH	13th July 2026	COMPLETED (W/C 20TH JULY 2026)

*Note: Wards completed shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

Ipswich Ward	2nd Weed Treatment Target Date Week Commencing	
RUSHMERE	20th July 2026	COMPLETED (W/C 27TH JULY 2026)
ST MARGARETS	27th July 2026	COMPLETED (W/C 3RD AUGUST 2026)
CASTLE HILL	3rd August 2026	COMPLETED (W/C 10TH AUGUST 2026)
WHITTON	10th August 2026	COMPLETED (W/C 10TH AUGUST 2026)
WHITEHOUSE	17th August 2026	STARTED & ONGOING
STOKE PARK	24th August 2026	
SPRITES	31st August 2026	
GIPPING	7th September 2026	
BRIDGE	14th September 2026	
ALEXANDRA	21st September 2026	
WESTGATE	21st September 2026	
ST JOHNS	28th September 2026	
BIXLEY	28th September 2026	
HOLYWELLS	5th October 2026	
GAINSBOROUGH	12th October 2026	
PRIORY HEATH	19th October 2026	

*Note: Wards completed shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing