

IPSWICH FOOTWAY WEED TREATMENT PROGRAMME 2025

Ipswich Ward	1st Weed Treatment Target Date Week Commencing	
RUSHMERE	31st March 2025	COMPLETED (W/C 14TH APRIL 2025)
ST MARGARETS	31st March 2025	COMPLETED (W/C 28TH APRIL 2025)
CASTLE HILL	7th April 2025	COMPLETED (W/C 5TH MAY 2025)
WHITTON	14th April 2025	COMPLETED (W/C 12TH MAY 2025)
WHITEHOUSE	21st April 2025	COMPLETED (W/C 12TH MAY 2025)
STOKE PARK	28th April 2025	COMPLETED (W/C 19TH MAY 2025)
SPRITES	5th May 2025	COMPLETED (W/C 19TH MAY 2025)
GIPPING	12th May 2025	COMPLETED (W/C 19TH MAY 2025)
BRIDGE	19th May 2025	COMPLETED (W/C 2ND JUNE 2025)
ALEXANDRA	26th May 2025	COMPLETED (W/C 2ND JUNE 2025)
WESTGATE	2nd June 2025	COMPLETED (W/C 9TH JUNE 2025)
ST JOHNS	2nd June 2025	COMPLETED (W/C 9TH JUNE 2025)
BIXLEY	9th June 2025	COMPLETED (W/C 16TH JUNE 2025)
HOLYWELLS	9th June 2025	COMPLETED (W/C 16TH JUNE 2025)
GAINSBOROUGH	16th June 2025	COMPLETED (W/C 14TH JULY 2025)
PRIORY HEATH	4th August 2025	COMPLETED (W/C 25TH AUGUST 2025)

*Note: Wards completed shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

Ipswich Ward	2nd Weed Treatment Target Date Week Commencing	
RUSHMERE	18th August 2025	COMPLETED (W/C 8TH SEPTEMBER 2025)
ST MARGARETS	25th August 2025	COMPLETED (W/C 8TH SEPTEMBER 2025)
CASTLE HILL	15th September 2025	COMPLETED (W/C 22ND SEPTEMBER 2025)
WHITTON	15th September 2025	COMPLETED (W/C 29TH SEPTEMBER 2025)
WHITEHOUSE	22nd September 2025	COMPLETED (W/C 6TH OCTOBER 2025)
SPRITES	6th October 2025	COMPLETED (W/C 6TH OCTOBER 2025)
GIPPING	13th October 2025	COMPLETED (W/C 13TH OCTOBER 2025)
STOKE PARK	13th October 2025	COMPLETED (W/C 20TH OCTOBER 2025)
BRIDGE	20th October 2025	STARTED & ONGOING (75% COMPLETE)
ALEXANDRA	27th October 2025	
WESTGATE	27th October 2025	
ST JOHNS	3rd November 2025	
BIXLEY	3rd November 2025	
HOLYWELLS	3rd November 2025	
GAINSBOROUGH	10th November 2025	
PRIORY HEATH	10th November 2025	

*Note: Wards completed shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing