

IPSWICH GRASS CUTTING PROGRAMME 2026

Ipswich Wards	Grass Cutting Target 1st Cut date (week commencing)	
RUSHMERE	16th March 2026	COMPLETED (W/C 16TH MARCH 2026)
ST MARGARETS	16th March 2026	COMPLETED (W/C 23RD MARCH 2026)
CASTLE HILL	23rd March 2026	COMPLETED (W/C 30TH MARCH 2026)
WHITTON	23rd March 2026	COMPLETED (W/C 6TH APRIL 2026)
WHITEHOUSE	6th April 2026	COMPLETED (W/C 13TH APRIL 2026)
BIXLEY	13th April 2026	COMPLETED (W/C 20TH APRIL 2026)
ST JOHNS	20th April 2026	COMPLETED (W/C 20TH APRIL 2026)
ALEXANDRA	20th April 2026	COMPLETED (W/C 20TH APRIL 2026)
HOLYWELLS	20th April 2026	COMPLETED (W/C 27TH APRIL 2026)
GIPPING	27th April 2026	COMPLETED (W/C 27TH APRIL 2026)
SPRITES	27th April 2026	COMPLETED (W/C 4TH MAY 2026)
GAINSBOROUGH	4th May 2026	COMPLETED (W/C 4TH MAY 2026)
WESTGATE	4th May 2026	COMPLETED (W/C 4TH MAY 2026)
BRIDGE	11th May 2026	COMPLETED (W/C 11TH MAY 2026)
STOKE PARK	11th May 2026	COMPLETED (W/C 11TH MAY 2026)
PRIORY HEATH	25th May 2026	COMPLETED (W/C 25TH MAY 2026)

*Note: Actual Cut Dates shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

Ipswich Wards	Grass Cutting Target 2nd Cut date (week commencing)	
RUSHMERE	1st June 2026	COMPLETED (W/C 1ST JUNE 2026)
ST MARGARETS	1st June 2026	COMPLETED (W/C 8TH JUNE 2026)
CASTLE HILL	8th June 2026	COMPLETED (W/C 15TH JUNE 2026)
WHITTON	15th June 2026	COMPLETED (W/C 22ND JUNE 2026)
WHITEHOUSE	22nd June 2026	COMPLETED (W/C 29TH JUNE 2026)
ST JOHNS	29th June 2026	COMPLETED (W/C 29TH JUNE 2026)
ALEXANDRA	29th June 2026	COMPLETED (W/C 29TH JUNE 2026)
GIPPING	6th July 2026	COMPLETED (W/C 6TH JULY 2026)
SPRITES	13th July 2026	COMPLETED (W/C 13TH JULY 2026)
GAINSBOROUGH	13th July 2026	COMPLETED (W/C 13TH JULY 2026)
BIXLEY	13th July 2026	COMPLETED (W/C 20TH JULY 2026)
WESTGATE	20th July 2026	COMPLETED (W/C 20TH JULY 2026)
HOLYWELLS	20th July 2026	COMPLETED (W/C 3RD AUGUST 2026)
STOKE PARK	3rd August 2026	COMPLETED (W/C 3RD AUGUST 2026)
BRIDGE	10th August 2026	COMPLETED (W/C 10TH AUGUST 2026)
PRIORY HEATH	10th August 2026	COMPLETED (W/C 17TH AUGUST 2026)

*Note: Actual Cut Dates shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

Ipswich Wards	Grass Cutting Target 3rd Cut date (week commencing)	
RUSHMERE	17th August 2026	COMPLETED (W/C 17TH AUGUST 2026)
ST MARGARETS	17th August 2026	COMPLETED (W/C 24TH AUGUST 2026)
CASTLE HILL	24th August 2026	COMPLETED (W/C 24TH AUGUST 2026)
WHITTON	24th August 2026	COMPLETED (W/C 31ST AUGUST 2026)
WHITEHOUSE	31st August 2026	COMPLETED (W/C 7TH SEPTEMBER 2026)
ST JOHNS	7th September 2026	COMPLETED (W/C 7TH SEPTEMBER 2026)
ALEXANDRA	7th September 2026	COMPLETED (W/C 7TH SEPTEMBER 2026)
BIXLEY	7th September 2026	COMPLETED (W/C 14TH SEPTEMBER 2026)
HOLYWELLS	14th September 2026	STARTED & ONGOING (36% COMPLETE)
STOKE PARK	21st September 2026	
GIPPING	28th September 2026	
SPRITES	28th September 2026	
GAINSBOROUGH	5th October 2026	
WESTGATE	5th October 2026	
BRIDGE	5th October 2026	
PRIORY HEATH	12th October 2026	

*Note: Actual Cut Dates shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing