

IPSWICH GRASS CUTTING PROGRAMME 2026

Ipswich Wards	Grass Cutting Target 1st Cut date (week commencing)	
RUSHMERE	16th March 2026	COMPLETED (W/C 16TH MARCH 2026)
ST MARGARETS	16th March 2026	COMPLETED (W/C 23RD MARCH 2026)
CASTLE HILL	23rd March 2026	COMPLETED (W/C 30TH MARCH 2026)
WHITTON	23rd March 2026	COMPLETED (W/C 6TH APRIL 2026)
WHITEHOUSE	6th April 2026	COMPLETED (W/C 13TH APRIL 2026)
BIXLEY	13th April 2026	COMPLETED (W/C 20TH APRIL 2026)
ST JOHNS	20th April 2026	COMPLETED (W/C 20TH APRIL 2026)
ALEXANDRA	20th April 2026	COMPLETED (W/C 20TH APRIL 2026)
HOLYWELLS	20th April 2026	COMPLETED (W/C 27TH APRIL 2026)
GIPPING	27th April 2026	COMPLETED (W/C 27TH APRIL 2026)
SPRITES	27th April 2026	COMPLETED (W/C 4TH MAY 2026)
GAINSBOROUGH	4th May 2026	COMPLETED (W/C 4TH MAY 2026)
WESTGATE	4th May 2026	COMPLETED (W/C 4TH MAY 2026)
BRIDGE	11th May 2026	COMPLETED (W/C 11TH MAY 2026)
STOKE PARK	11th May 2026	STARTED & ONGOING (97% COMPLETE)
PRIORY HEATH	18th May 2026	

*Note: Actual Cut Dates shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

Ipswich Wards	Grass Cutting Target 2nd Cut date (week commencing)	
RUSHMERE	25th May 2026	
ST MARGARETS	25th May 2026	
CASTLE HILL	1st June 2026	
WHITTON	1st June 2026	
WHITEHOUSE	8th June 2026	
ST JOHNS	15th June 2026	
ALEXANDRA	15th June 2026	
BIXLEY	15th June 2026	
HOLYWELLS	22nd June 2026	
STOKE PARK	22nd June 2026	
GIPPING	29th June 2026	
SPRITES	29th June 2026	
GAINSBOROUGH	6th July 2026	
WESTGATE	6th July 2026	
BRIDGE	6th July 2026	
PRIORY HEATH	13th July 2026	

*Note: Actual Cut Dates shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

Ipswich Wards	Grass Cutting Target 3rd Cut date (week commencing)	
RUSHMERE	3rd August 2026	
ST MARGARETS	3rd August 2026	
CASTLE HILL	10th August 2026	
WHITTON	10th August 2026	
WHITEHOUSE	17th August 2026	
ST JOHNS	24th August 2026	
ALEXANDRA	24th August 2026	
BIXLEY	24th August 2026	
HOLYWELLS	31st August 2026	
STOKE PARK	31st August 2026	
GIPPING	7th September 2026	
SPRITES	7th September 2026	
GAINSBOROUGH	14th September 2026	
WESTGATE	14th September 2026	
BRIDGE	14th September 2026	
PRIORY HEATH	21st September 2026	

*Note: Actual Cut Dates shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

