

## IPSWICH GRASS CUTTING PROGRAMME 2025

Ipswich Wards	Grass Cutting Target 1st Cut date (week commencing)	
RUSHMERE	17th March 2025	COMPLETED (W/C 17TH MARCH 2025)
ST MARGARETS	17th March 2025	COMPLETED (W/C 17TH MARCH 2025)
CASTLE HILL	24th March 2025	COMPLETED (W/C 24TH MARCH 2025)
WHITTON	24th March 2025	COMPLETED (W/C 24TH MARCH 2025)
WHITEHOUSE	31st March 2025	COMPLETED (W/C 31ST MARCH 2025)
ST JOHNS	7th April 2025	COMPLETED (W/C 31ST MARCH 2025)
ALEXANDRA	7th April 2025	COMPLETED (W/C 31ST MARCH 2025)
BIXLEY	7th April 2025	COMPLETED (W/C 7TH APRIL 2025)
HOLYWELLS	14th April 2025	COMPLETED (W/C 7TH APRIL 2025)
STOKE PARK	14th April 2025	COMPLETED (W/C 14TH APRIL 2025)
GIPPING	21st April 2025	COMPLETED (W/C 28TH APRIL 2025)
SPRITES	21st April 2025	COMPLETED (W/C 28TH APRIL 2025)
GAINSBOROUGH	28th April 2025	COMPLETED (W/C 5TH MAY 2025)
WESTGATE	28th April 2025	COMPLETED (W/C 28TH APRIL 2025)
BRIDGE	28th April 2025	COMPLETED (W/C 28TH APRIL 2025)
PRIORY HEATH	5th May 2025	COMPLETED (W/C 5TH MAY 2025)

\*Note: Actual Cut Dates shown in Green

\*Note: Target Dates shown in white

\*Note: Target Dates shown in yellow are Ongoing

Ipswich Wards	Grass Cutting Target 2nd Cut date (week commencing)	
RUSHMERE	26th May 2025	COMPLETED (W/C 2ND JUNE 2025)
ST MARGARETS	26th May 2025	COMPLETED (W/C 9TH JUNE 2025)
CASTLE HILL	2nd June 2025	STARTED & ONGOING
WHITTON	2nd June 2025	
WHITEHOUSE	9th June 2025	
ST JOHNS	16th June 2025	
ALEXANDRA	16th June 2025	
BIXLEY	16th June 2025	
HOLYWELLS	23rd June 2025	
STOKE PARK	23rd June 2025	
GIPPING	30th June 2025	
SPRITES	30th June 2025	
GAINSBOROUGH	7th July 2025	
WESTGATE	7th July 2025	
BRIDGE	7th July 2025	
PRIORY HEATH	14th July 2025	

\*Note: Actual Cut Dates shown in Green

\*Note: Target Dates shown in white

\*Note: Target Dates shown in yellow are Ongoing

Ipswich Wards	Grass Cutting Target 3rd Cut date (week commencing)	
RUSHMERE	4th August 2025	
ST MARGARETS	4th August 2025	
CASTLE HILL	11th August 2025	
WHITTON	11th August 2025	
WHITEHOUSE	18th August 2025	
ST JOHNS	25th August 2025	
ALEXANDRA	25th August 2025	
BIXLEY	25th August 2025	
HOLYWELLS	1st September 2025	
STOKE PARK	1st September 2025	
GIPPING	8th September 2025	
SPRITES	8th September 2025	
GAINSBOROUGH	15th September 2025	
WESTGATE	15th September 2025	
BRIDGE	15th September 2025	
PRIORY HEATH	22nd September 2025	

*Note: Actual Cut Dates shown in Green
*Note: Target Dates shown in white
*Note: Target Dates shown in yellow are Ongoing