

IPSWICH FOOTWAY WEED TREATMENT PROGRAMME 2026

Ipswich Ward	1st Weed Treatment Target Date Week Commencing	
RUSHMERE	30th March 2026	COMPLETED (W/C 6TH APRIL 2026)
ST MARGARETS	30th March 2026	COMPLETED (W/C 13TH APRIL 2026)
CASTLE HILL	13th April 2026	COMPLETED (W/C 20TH APRIL 2026)
WHITTON	13th April 2026	COMPLETED (W/C 27TH APRIL 2026)
WHITEHOUSE	27th April 2026	COMPLETED (W/C 4TH MAY 2026)
GIPPING	4th May 2026	COMPLETED (W/C 11TH MAY 2026)
SPRITES	11th May 2026	COMPLETED (W/C 18TH MAY 2026)
STOKE PARK	18th May 2026	COMPLETED (W/C 25TH MAY 2026)
BRIDGE	1st June 2026	STARTED & ONGOING (16% COMPLETE)
ALEXANDRA	8th June 2026	
WESTGATE	15th June 2026	
ST JOHNS	15th June 2026	
BIXLEY	22nd June 2026	
HOLYWELLS	22nd June 2026	
GAINSBOROUGH	29th June 2026	
PRIORY HEATH	6th July 2026	

*Note: Wards completed shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

Ipswich Ward	2nd Weed Treatment Target Date Week Commencing	
RUSHMERE	13th July 2026	
ST MARGARETS	13th July 2026	
CASTLE HILL	20th July 2026	
WHITTON	27th July 2026	
WHITEHOUSE	3rd August 2026	
STOKE PARK	10th August 2026	
SPRITES	17th August 2026	
GIPPING	24th August 2026	
BRIDGE	31st August 2026	
ALEXANDRA	7th September 2026	
WESTGATE	14th September 2026	
ST JOHNS	14th September 2026	
BIXLEY	21st September 2026	
HOLYWELLS	21st September 2026	
GAINSBOROUGH	28th September 2026	
PRIORY HEATH	5th October 2026	

*Note: Wards completed shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing