

IPSWICH FOOTWAY WEED TREATMENT PROGRAMME 2026

Ipswich Ward	1st Weed Treatment Target Date Week Commencing	
RUSHMERE	30th March 2026	COMPLETED (W/C 6TH APRIL 2026)
ST MARGARETS	30th March 2026	COMPLETED (W/C 13TH APRIL 2026)
CASTLE HILL	13th April 2026	COMPLETED (W/C 20TH APRIL 2026)
WHITTON	13th April 2026	STARTED & ONGOING (22% COMPLETE)
WHITEHOUSE	27th April 2026	
STOKE PARK	27th April 2026	
SPRITES	4th May 2026	
GIPPING	11th May 2026	
BRIDGE	18th May 2026	
ALEXANDRA	25th May 2026	
WESTGATE	1st June 2026	
ST JOHNS	1st June 2026	
BIXLEY	8th June 2026	
HOLYWELLS	8th June 2026	
GAINSBOROUGH	15th June 2026	
PRIORY HEATH	22nd June 2026	

*Note: Wards completed shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

Ipswich Ward	2nd Weed Treatment Target Date Week Commencing	
RUSHMERE	29th June 2026	
ST MARGARETS	29th June 2026	
CASTLE HILL	6th July 2026	
WHITTON	13th July 2026	
WHITEHOUSE	20th July 2026	
STOKE PARK	27th July 2026	
SPRITES	3rd August 2026	
GIPPING	10th August 2026	
BRIDGE	17th August 2026	
ALEXANDRA	24th August 2026	
WESTGATE	31st August 2026	
ST JOHNS	31st August 2026	
BIXLEY	7th September 2026	
HOLYWELLS	7th September 2026	
GAINSBOROUGH	14th September 2026	
PRIORY HEATH	21st September 2026	

*Note: Wards completed shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing