

IPSWICH FOOTWAY WEED TREATMENT PROGRAMME 2025

Ipswich Ward	1st Weed Treatment Target Date Week Commencing	
RUSHMERE	31st March 2025	COMPLETED (W/C 14TH APRIL 2025)
ST MARGARETS	31st March 2025	COMPLETED (W/C 28TH APRIL 2025)
CASTLE HILL	7th April 2025	COMPLETED (W/C 5TH MAY 2025)
WHITTON	14th April 2025	COMPLETED (W/C 12TH MAY 2025)
WHITEHOUSE	21st April 2025	COMPLETED (W/C 12TH MAY 2025)
STOKE PARK	28th April 2025	COMPLETED (W/C 19TH MAY 2025)
SPRITES	5th May 2025	STARTED & ONGOING (40% COMPLETE)
GIPPING	12th May 2025	
BRIDGE	19th May 2025	
ALEXANDRA	26th May 2025	
WESTGATE	2nd June 2025	
ST JOHNS	2nd June 2025	
BIXLEY	9th June 2025	
HOLYWELLS	9th June 2025	
GAINSBOROUGH	16th June 2025	
PRIORY HEATH	23rd June 2025	

*Note: Wards completed shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

Ipswich Ward	2nd Weed Treatment Target Date Week Commencing	
RUSHMERE	30th June 2025	
ST MARGARETS	30th June 2025	
CASTLE HILL	7th July 2025	
WHITTON	14th July 2025	
WHITEHOUSE	21st July 2025	
STOKE PARK	28th July 2025	
SPRITES	4th August 2025	
GIPPING	11th August 2025	
BRIDGE	18th August 2025	
ALEXANDRA	25th August 2025	
WESTGATE	1st September 2025	
ST JOHNS	1st September 2025	
BIXLEY	8th September 2025	
HOLYWELLS	8th September 2025	
GAINSBOROUGH	15th September 2025	
PRIORY HEATH	22nd September 2025	

*Note: Wards completed shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing